

# Amrun Project

Site Bulletin #006 | 31 August 2018

## Significant milestone - Completion of the Torro (TSF) Embankment

**This week, the Bulk Earthworks team achieved a major Project milestone with the completion of the embankment wall at Torro (Tailings Storage Facility).**

Initial clear and grub works at Torro commenced in March 2017, with 1.8 million m<sup>3</sup> of top soil stripping and 2 million m<sup>3</sup> of embankment fill being completed since then over both day and night operations. Works on the North Cell of Torro were completed in June 2018 enabling Operations to conduct top soil stripping activities over the past few months.

With the embankment works in the South Cell now also complete, the 800ha facility will be ready to accept tailings for the first time in early October. Tailings will be deposited in the South Cell soon after the first water (around 24million litres) is processed through the Beneficiation Plant in the coming weeks.

The performance by QH&M Birt team has been exceptional, with the team delivering this major package of works with a good safety record to date, and an excellent attention to detail.

Please join us in congratulating the entire Bulk Earthworks team. We look forward to celebrating this achievement with them in the very near future.

Yours sincerely



**Grant Lindner**  
Site Manager



**Rod Beach**  
Deputy Site Manager



For more information please contact:  
Rod Beach, Deputy Site Manager  
E: [rjbeach@bechtel.com](mailto:rjbeach@bechtel.com)

